



## Project Updates through 1/13/20

Primary Topics include:

- Phase 1 dirt work has been completed, Phase 2 dirt work is approximately halfway completed and will resume in March 2020 come the spring thaw.
- Drilled Shafts have been poured; Abutment 1 will be formed and poured over the drilled shafts in the spring.
- Road Widening and Shoofly where the Wildlife crossing is to be constructed have been paved; construction of the Wildlife Crossing will also begin in March 2020.
- All structural H-Pile for the Long X Bridge have been driven/installed; H-Pile for support of the Wildlife crossing will begin in March 2020.
- Long X Bridge span 5 girders have been set; span 4 girders have been stockpiled on site, spans 1-4 will be set in the spring of 2020.
- Work for winter is slowing down and wrapping up for the season. Work will recommence approximately March 1, 2020, depending on temperatures and snowfall.
- The complete bridge deck will be poured after girders for spans 1-4 have been set in the spring of 2020.
- The Long X Bridge will be completed and open to traffic winter 2020.
- Existing bridge will be demolished prior to June 2021.